

MENDOCINO COUNTY
SB844 PROJECT
PROJECT MILESTONE SCHEDULE
(Revised 05/04/2022)

<u>Milestone</u>	<u>Previous (9/28/2022)</u>	<u>Updated (5/4/2022)</u>
50% Construction Document Review	September 1, 2021	Completed
90% Construction Document Review	November 25, 2021	Completed
Construction Documents Submittal to all Agencies	December 10, 2021	Completed
Working Drawings & Proceed to Bid Approval	June 7, 2022	December 18, 2022
Advertise for Bids (start of bidding process)	June 8, 2022	January 10, 2023
Bids Due to County	July 20, 2022	February 14, 2023
Construction Contract Award by County (Board of Supervisors)	August 30, 2022	April 4, 2023
Contract Award Approved by Department of Finance	September 23, 2022	April 14, 2023
Notice to Proceed	September 28, 2022	April 17, 2023
Construction Completion	March 28, 2024	December 15, 2024
Occupancy	June 26, 2024	March 17, 2025

<p>Construction documents were completed on schedule and submitted to the Office of the State Fire Marshal (OSFM) on December 20, 2021 for review. Their review of the construction documents is taking longer than usual, and we anticipate the longer review time to continue further delaying the project.</p>
